

Snagging Checklist



Project: The Moor Play Area, Melbourn, Royston, SG8 6ED

Post Installation Inspection – Findings

Page No	Findings Information Section of Report	Action	Risk
10 of 18	Fence The corner sections have not been secured	No action from PFL	Low
11 of 18	Dragonfly The planting forms a hard object within the falling space of the equipment in contravention of the requirements of BS EN1176 Part 1 (distance required 1.5m and provided 0.9m)	No action from PFL	Very Low
12 of 18	Embankment Slide The edges of the grass mat surface have not been installed in accordance with the API code of practise	Tuck in edges of grass mats to remove trip hazards Completed	Low
13 of 18	Mini Basket Swing The seat clearance from finished surface level to the underside of the seat is too low at 60mm when measured in its most onerous position and does not meet the requirements of BS EN 1176 part 2	Install seat to a minimum of 400mm Lifted to 360mm Manufacturer install instructions are to 350mm, PFL have installed to manufacturer instructions Completed	Moderate
14 of 18	Mini Basket Swing Swings of this design should have a secondary safety device fitted to prevent collapse of the seat in the event of a joint failure to meet the requirements of BS EN1176 part 2. (this is due to the pivot height being marginally over 1.3m (1.35m) as this requirement is not valid for pivots under 1.3m	No action given the risk assessment Installed to manufacturer instructions	Very Low
15 of 18	Mini Basket Swing The seats are too close to the frame as defined in BS EN 1176 part 2 (required 680mm/provided 390mm)	Installed to manufacturer instructions	Low

Snagging Checklist



16 of 18	Ancillary Items – Site General There is the potential for users to impact the tree during falls from the mound	Refer to the designer	Low
17 of 18	Ancillary Items – General There is a 300mm gap between gate and fence	No action for PFL Refer to the contractor/design	Low
18 of 18	Ancillary Items – Bench The bench tops have not been secured into position The bench is not securely fixed to the surface	Secure Secure bench to the ground Completed	Low