Unit 20, South Cambridge Business Park,
Sawston, Cambridge, CB22 3JH
Telephone: 01223 833426
sales@shelfordheating.co.uk
www.shelfordheating.co.uk

SHELFORD HEATING

Heating Plumbing Renewables Bathrooms

MELBOURN PARISH COUNCIL
THE PAVILLON
THE MOOR
MELBOURN
HERTFORDSHIRE

SG8-6ED

Job Number	M38195
Account Ref:	32603
Order Number	//////
Job Type	ANNUAL SERVICE :
Visit Date	Wednesday 13-August-2025 : No SLA
Caller Name	
Insured Name	
Policy	
Engineer	ALEX WARD
Notes To Engineer	

8.30am
NEEDS NEW PUMP

Hi Abi,
Further to Alex's visit's of last week and the flushing of the system we can advise the cost of a new pump is £718.75 plus labour at £17.00 per 15mins plus VAT. Slightly less than a new pcb thankfully.
Hope to hear from you soon.

ASSOCIATED JOB ITEMS

Summary	Assigned	Qty Used
MONDAY TO SATURDAY ADDITIONAL LABOUR PER 15 MINUTES	10	10

ASSOCIATED APPLIANCES			PARTS & PRODUCTS ALLOCATED			
Product	Serial No	Location	Type	Number	Name	Qty
ASHP - VAILLANT - GEOTHERM VWL155/1		EXTERNAL FLOOR STANDING	Part		VAILLANT PUMP 0020127209	1
ASHP - VAILLANT - GEOTHERM VWL155/1		EXTERNAL FLOOR STANDING				

PARTS & PRODUCTS USED				PARTS & PRODUCTS NEEDED			
Type	Number	Name	Qty	Type	Number	Name	Qty
Part		VAILLANT PUMP 0020127209	1				

JOB DETAILS	IMPORTANT INFORMATION/FURTHER INSTRUCTIONS
REPLACED FAILED CIRCULATING PUMP IN HEAT PUMP. HEAT TESTED SYSTEM. ALL GOOD. ALL RADIATORS ARE WORKING. HOT WATER ALSO HEATING UP AS IT SHOULD. BOTH HEAT PUMPS NOW UP AND RUNNING.	ALL OK UPON DEPARTURE.
	OUTCOME: Complete

TIMESHEETS

Start	End	Type	Comments	Engineer Signature
13/08/25 08:27	13/08/25 10:57	WORKING		
				Customer Name: MELBOURN PARISH COUNCIL
				Customer Signature